

Lot #	161 Prairie Meadows	735 Ironwood West	148 Prairie Meadows	827 Devonshire South	926 Ironwood West
Address	311 Banbury Lane	2105 Wiggins Street	408 Preston	2801 windward	4907 Allison Drive
House sq. ft.	Ridgemont	Ridgemont II	Weldon	Custom	Weldon II
Customer	spec	spec	Melton	Bushman	spec
Foundation Stage(approx. 2 1/2 weeks)	complete	complete	complete	complete	complete
Framing Stage(approx. 2 1/2 weeks)	complete	complete	complete	complete	complete
<b>ROUGH INS PRIOR TO DRYWALL</b>					
Fireplace/Cap	complete	complete	complete	complete	30-Aug
Plumbing& HVAC rough-in	complete	complete	complete	complete	26-Aug 30-Aug
Basement Framing	none	complete	none	complete	none
Electrical and Central Vac rough-in	complete	complete	complete	complete	27-Aug 31-Aug
Framing Inspection	complete	complete	complete	complete	1-Sep
Insulation	complete	complete	complete	30-Aug 31-Aug	2-Sep 3-Sep
<b>DRYWALL TO UNDERLAYMENT STAGE</b>					
Drywall	complete	complete	complete	1-Sep 15-Sep	6-Sep 17-Sep
Paint Walls	complete	complete	complete	16-Sep	20-Sep
Sand Floors/ Underlay Floors	complete	complete	complete	17-Sep	21-Sep
Brick Fireplace	complete	complete	25-Aug	20-Sep	22-Sep
<b>INTERIOR FINISHES PRIOR TO CARPET</b>					
Tile, Vinyl, Hard Wood	complete	complete	25-Aug 27-Aug	20-Sep 22-Sep	22-Sep 24-Sep
Paint/ Stain stair parts, mantle, scribe by:	complete	27-Aug	30-Aug	23-Sep	27-Sep
Interior Trim and Doors	complete	27-Aug 2-Sep	30-Aug 2-Sep	23-Sep 30-Sep	27-Sep 30-Sep
Install Mantle (book cases if appl.)	complete	2-Sep	2-Sep	30-Sep	30-Sep
Tile Tub Surround	complete	3-Sep	3-Sep	1-Oct 2-Oct	1-Oct
Painting / Patch Walls	complete	3-Sep 8-Sep	3-Sep 7-Sep	1-Oct 5-Oct	1-Oct 5-Oct
Plumbing	complete	9-Sep	8-Sep	6-Oct	6-Oct
Electrical Finish/Shower door/cabinet glass	complete	10-Sep	8-Sep	7-Oct	7-Oct
Set up fireplace/install central vac covers	complete	10-Sep	8-Sep	7-Oct	7-Oct
Punchout Day 1 and 2	complete	13-Sep 14-Sep	9-Sep	8-Oct 11-Oct	8-Oct 11-Oct
<b>INTERIOR FINISHES- CARPET TO FINAL CLEANING</b>					
Carpet	complete	15-Sep 16-Sep	10-Sep	12-Oct 13-Oct	12-Oct 13-Oct
Install shower doors/cabinet glass by:	complete	17-Sep	13-Sep	14-Oct	14-Oct
HVAC Finish	complete	17-Sep	13-Sep	14-Oct	14-Oct
Punchout Day 3	complete	17-Sep	13-Sep	14-Oct	14-Oct
Touch up Painting	complete	20-Sep 23-Sep	14-Sep 16-Sep	15-Oct 19-Oct	15-Oct 19-Oct
Install closet shelves	complete	24-Sep	17-Sep	20-Oct	20-Oct
Knob Out and Towel Bars	complete	24-Sep	17-Sep	20-Oct	20-Oct
Punchout Day 4	27-Aug	27-Sep	20-Sep	21-Oct	21-Oct
Final Cleaning	30-Aug	28-Sep	21-Sep	22-Oct	22-Oct
<b>EXTERIOR FINISHES(Approximate Dates)</b>					
Roofing	complete	complete	complete	complete	in progress
Garage Door(s)	complete	READY NOW	complete	15-Sep	17-Sep
Siding/Shutters	NEED SHUTTERS	in progress	Ready	Ready now	Ready
Brick Installation(Ext.)	complete	complete	complete		
Gutters & Dounspouts	READY NOW				
Flat Work Schedule	IN PROGRESS	IN PROGRESS	IN PROGRESS		
Porch Wrap/Deck if required		READY	READY		
Finish Grade and Sod					
<b>UTILITIES</b>					
Gas Meter	complete	called in	called in	called in	called in
Permanent Electric	complete	called in	called in	called in	called in
Water Meter	complete	called in	called in	called in	called in

<b>Lot #</b>	<b>35 Cobble Creek</b>	<b>109 Prairie Meadows</b>			
<b>Address</b>	1702 W. Lake Drive	404 Banbury Drive			
<b>House sq. ft.</b>	Custom	Weldon II			
<b>Customer</b>	Allman	spec			
<b>Foundation Stage(approx.2 1/2 weeks)</b>	Walls	complete			
<b>Framing Stage(approx. 2 1/2 weeks)</b>	18-Aug	30-Aug	31-Aug	10-Sep	
<b>ROUGH INS PRIOR TO DRYWALL</b>					
<b>Fireplace/Cap</b>	31-Aug				
<b>Plumbing&amp; HVAC rough-in</b>	31-Aug	3-Sep			
<b>Basement Framing</b>	7-Sep				
<b>Electrical and Central Vac rough-in</b>	7-Sep	9-Sep			
<b>Framing Inspection</b>	10-Sep				
<b>Insulation</b>	13-Sep	14-Sep			
<b>DRYWALL TO UNDERLAYMENT STAGE</b>					
<b>Drywall</b>	15-Sep	29-Sep			
<b>Paint Walls</b>	30-Sep				
<b>Sand Floors/ Underlay Floors</b>	1-Oct				
<b>Fireplace surround</b>	4-Oct				
<b>INTERIOR FINISHES PRIOR TO CARPET</b>					
<b>Tile, Vinyl, Hard Wood</b>	4-Oct	6-Oct			
<b>Paint/ Stain stair parts, mantle, scribe by:</b>	7-Oct				
<b>Interior Trim and Doors</b>	7-Oct	15-Oct			
<b>Install Mantle (book cases if appl.)</b>	15-Oct				
<b>Tile Tub Surround</b>	18-Oct				
<b>Painting/Patch walls</b>	18-Oct	20-Oct			
<b>Plumbing</b>	21-Oct				
<b>Electrical Finish/Shower door/cabinet glass</b>	22-Oct				
<b>Set up fireplace/install central vac covers</b>	22-Oct				
<b>Punchout Day 1 and 2</b>	25-Oct	26-Oct			
<b>INTERIOR FINISHES- CARPET TO FINAL CLEANING</b>					
<b>Carpet</b>	27-Oct	28-Oct			
<b>Install shower doors/cabinet glass by:</b>	29-Oct				
<b>HVAC Finish</b>	29-Oct				
<b>Punchout Day 3</b>	29-Oct				
<b>Touch up Painting</b>	1-Nov	4-Nov			
<b>Install closet shelves</b>	5-Nov				
<b>Knob Out and Towel Bars</b>	5-Nov				
<b>Punchout Day 4</b>	8-Nov				
<b>Final Cleaning</b>	9-Nov				
<b>EXTERIOR FINISHES(Approximate Dates)</b>					
<b>Roofing</b>					
<b>Garage Door(s)</b>					
<b>Siding/Shutters</b>					
<b>Brick Installation(Ext.)</b>					
<b>Gutters &amp; Dounspouts</b>					
<b>Flat Work Schedule</b>					
<b>Porch Wrap/Deck if required</b>					
<b>Finish Grade and Sod</b>					
<b>UTILITIES</b>					
<b>Gas Meter</b>					
<b>Permanent Electric</b>					
<b>Water Meter</b>					