

Lot #	1011 Prairie Fields	210 Fox Run	913 Ironwood West	1334 Prairie fields	223 Wills Trace
Address	410 Bluestem	408 Fox Run Dr	2321 Joseph	117 Sunflower St.	2110 Talans Drive
House sq. ft.	FINISHED BASEMENT	Brookline	Custom 2 story	Justin 2092	1st floor master
Customer	Todd	Gutzmer	Messeh	spec	spec
Foundation Stage(approx. 2 1/2 weeks)	complete	complete	13-Oct	21-Oct	1-Nov 18-Nov
Framing Stage(approx. 2 1/2 weeks)	complete	complete	9-Nov	16-Nov	21-Nov 2-Dec
ROUGH INS PRIOR TO DRYWALL					
Fireplace/Cap	none	complete	17-Nov	5-Dec	
Plumbing& HVAC rough-in	complete	complete	17-Nov	21-Nov	
Basement Framing	complete	complete	none		
Electrical and Central Vac rough-in	complete	complete	22-Nov	23-Nov	
Framing Inspection	complete	complete	28-Nov		
Insulation	complete	complete	29-Nov	30-Nov	
DRYWALL TO UNDERLAYMENT STAGE					
Drywall	complete	complete	1-Dec	14-Dec	
Paint Walls	complete		9-Nov	15-Dec	
Sand Floors/ Underlay Floors	none	10-Nov	16-Dec		
Brick Fireplace	none	11-Nov	19-Dec		
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood	8-Nov 9-Nov	11-Nov 15-Nov	19-Dec	21-Dec	
Paint/ Stain stair parts, mantle, scribe by:	10-Nov	16-Nov	22-Dec		
Interior Trim and Doors	10-Nov 11-Nov	16-Nov 22-Nov	22-Dec	28-Dec	
Install Mantle (book cases if appl.)	none	22-Nov	28-Dec		
Tile Tub Surround	none	23-Nov	29-Dec		
Painting / Patch Walls	14-Nov 15-Nov	23-Nov 28-Nov	29-Dec	2-Jan	
Plumbing	16-Nov	29-Nov	3-Jan		
Electrical Finish/Shower door/cabinet glass	16-Nov	29-Nov	3-Jan		
Set up fireplace/install central vac covers	none	29-Nov	3-Jan		
Punchout Day 1 and 2	16-Nov	30-Nov	1-Dec	4-Jan 5-Jan	
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet	17-Nov	2-Dec	6-Jan		
Install shower doors/cabinet glass by:	none	5-Dec	9-Jan		
HVAC Finish	18-Nov	5-Dec	9-Jan		
Punchout Day 3	18-Nov	5-Dec	9-Jan		
Touch up Painting	21-Nov 22-Nov	6-Dec 9-Dec	10-Jan	12-Jan	
Install closet shelves	none	12-Dec	13-Jan		
Knob Out and Towel Bars	23-Nov	12-Dec	13-Jan		
Punchout Day 4	23-Nov	13-Dec	16-Jan		
Final Cleaning	23-Nov	14-Dec	17-Jan		
EXTERIOR FINISHES(Approximate Dates)					
Roofing	none	complete			
Garage Door(s)	none	Ready for Openers			
Siding/Shutters	none	READY NOW			
Brick Installation(Ext.)	none	READY NOW			
Gutters & Dounspouts	none				
Flat Work Schedule	none	in progress			
Porch Wrap/Deck if required	none	READY FOR DECK			
Finish Grade and Sod	none				
UTILITIES					
Gas Meter	complete	called in			
Permanent Electric	complete	called in			
Water Meter	complete	called in			