



TRADE PARTNERS/ SUPPLIERS	337 Trails Edge 1809 Savanna Drive	624A Ironwood West 4809 Allison Drive	624B Ironwood West 4811 Allison Drive	166 Prairie Meadows 301 Banbury Lane	142 Prairie Meadows 312 Preston	
House plan / sq. ft.	2737 sq.ft.	1845 sq. ft.	1845 sq.ft.	2356 sq.ft.	2128 sq.ft.	
Customer	plus 829 finished in bsmt.			Cindy		
Foundation Stage(approx. 2 1/2 weeks)	Complete	Complete	Complete	Foundation in Progress	Underfloor - 3/12	
Framing Stage(approx. 2 1/2 weeks)	Complete	Complete	Complete			
ROUGH INS PRIOR TO DRYWALL						
Insulate Tubs	Complete	Complete	Complete			
Fireplace/Cap	Complete	Complete	None			
Plumbing& HVAC rough-in	Complete	Complete	Complete			
Chases/Basement Framing	Complete	None	None			
Electrical rough-in	Complete	Complete	Complete			
Framing Inspection/Fire caulk	Complete	Complete	Complete			
Insulation	8-Mar	Complete	Complete			
DRYWALL TO UNDERLAYMENT STAGE(INTERIOR)						
Drywall	9-Mar	24-Mar	1-Mar	15-Mar	3-Mar	19-Mar
Paint Walls	25-Mar		16-Mar		22-Mar	
Sand Floors/ Underlay/Tub Surround	26-Mar		17-Mar		24-Mar	
Fireplace Surround	granite		17-Mar		None	
INTERIOR FINISHES PRIOR TO CARPET						
Tile, Vinyl, Hard Wood	29-Mar	1-Apr	18-Mar	22-Mar	26-Mar	30-Mar
Tile Tub Surround	will call		will call		will call	
Paint/Stain stair parts, mantle, scribe	1-Apr		22-Mar		30-Mar	
Interior Trim and Doors	1-Apr	8-Apr	23-Mar	29-Mar	31-Mar	1-Apr
Install Mantle (book cases if appl.)	delivered with cabinets		29-Mar		None	
Painting	9-Apr	12-Apr	30-Mar	31-Mar	2-Apr	6-Apr
Plumbing Trim	13-Apr		1-Apr		7-Apr	
Electrical Finish/Measure mirrors	14-Apr		2-Apr		8-Apr	
Install Mirrors	framed		framed		framed	
install central vac covers	15-Apr		None		None	
Punch-out 2-Days	15-Apr	16-Apr	5-Apr	6-Apr	9-Apr	12-Apr
INTERIOR FINISHES- CARPET TO FINAL CLEANING						
Carpet	19-Apr	20-Apr	7-Apr	8-Apr	13-Apr	14-Apr
HVAC/Fireplace Trim Finish	21-Apr		9-Apr		15-Apr	
Punch-out Day 3	21-Apr		9-Apr		15-Apr	
Touch up Painting	22-Apr	26-Feb	12-Apr	14-Apr	15-Apr	19-Apr
install closet shelves	27-Apr		15-Apr		20-Apr	
Knob Out and Towel Bars	28-Apr		15-Apr		20-Apr	
Punch-out Day 4	28-Apr		15-Apr		20-Apr	
Final Cleaning	30-Apr		16-Apr		22-Apr	
EXTERIOR FINISHES(Approximate Dates)						
Roofing	Complete		Complete			
Garage Door(s)	Waiting for floor		Complete			
Siding/Shutters	In Progress		In Progress			
Brick Installation(Ext.)	need to order		Need to order			
Gutters & Dounspouts						
Flat Work Schedule						
Porch Wrap/Deck if required						
Finish Grade and Sod						
UTILITIES						
Gas Meter	Complete	Complete				
Permanent Electric	ready next week	Ready Now				
Water Meter	Tap Complete	Tap Complete				



TRADE PARTNERS/ SUPPLIERS	912 Ironwood West 2322 Savanna Drive				
House plan / sq. ft.					
Customer	Tanner				
Foundation Stage(approx. 2 1/2 weeks)	Underfloor - 3/9				
Framing Stage(approx. 2 1/2 weeks)					
ROUGH INS PRIOR TO DRYWALL					
Insulate Tubs					
Fireplace/Cap					
Plumbing& HVAC rough-in					
Chases/Basement Framing					
Electrical rough-in					
Framing Inspection/Fire caulk					
Insulation					
DRYWALL TO UNDERLAYMENT STAGE(INTERIOR)					
Drywall					
Paint Walls					
Sand Floors/ Underlay/Tub Surround					
Fireplace Surround					
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood					
Tile Tub Surround					
Paint/Stain stair parts, mantle, scribe					
Interior Trim and Doors					
Install Mantle (book cases if appl.)					
Painting					
Plumbing Trim					
Electrical Finish/Measure mirrors					
Install Mirrors					
install central vac covers					
Punch-out 2-Days					
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet					
HVAC/Fireplace Trim Finish					
Punch-out Day 3					
Touch up Painting					
install closet shelves					
Knob Out and Towel Bars					
Punch-out Day 4					
Final Cleaning					
EXTERIOR FINISHES(Approximate Dates)					
Roofing					
Garage Door(s)					
Siding/Shutters					
Brick Installation(Ext.)					
Gutters & Dounspouts					
Flat Work Schedule					
Porch Wrap/Deck if required					
Finish Grade and Sod					
UTILITIES					
Gas Meter					
Permanent Electric					
Water Meter					