

# Signature Homes - Bill Ventimiglia



11/6/2011

SUB-CONTRACTOR/ SUPPLIER	Lot 347 Wynncrest 2712 W. Sesame St.	Lot 335 Wynncrest 2518 W. Sesame St.	Lot 337 Wynncrest 2604 W. Sesame St.		
House sq. ft.	1871 sq. ft. + 460 Fin. Base.	1871 sq. ft.	1604 sq. ft.		
Customer / Inspector	Warner Dan Moran	Spec. Kevin Carrigan	Spec. stopher McNeil		
Foundation Stage(approx.2 1/2 weeks)		complete	complete	complete	
Framing Stage(approx. 2 1/2 weeks)		complete	complete	complete	
<b>ROUGH INS PRIOR TO DRYWALL</b>					
Insulate Tub Walls / Set Fireplace	complete	complete	complete	complete	none
Plumbing& HVAC rough-in	complete	complete	complete	complete	complete
Chases/Basement Framing		complete		none	none
Electrical/Cable/Central Vac Rough In		complete		complete	complete
Framing Inspection		complete		complete	complete
Insulation		complete		complete	complete
<b>DRYWALL TO UNDERLAYMENT STAGE</b>					
Drywall		complete		complete	2-Nov 16-Nov
Paint Walls		complete		7-Nov	17-Nov
Sand Floors/ Underlay Floors		complete		8-Nov	18-Nov
Fireplace Surround		None		8-Nov	none
<b>INTERIOR FINISHES PRIOR TO CARPET</b>					
Tile, Vinyl, Hard Wood	7-Nov	11-Nov	8-Nov	11-Nov	18-Nov 23-Nov
Tile Tub Surround		22-Nov		18-Nov	none
Paint/ Stain stair parts by:		14-Nov		14-Nov	24-Nov
Interior Trim and Doors	14-Nov	17-Nov	14-Nov	17-Nov	24-Nov 29-Nov
Install Mantle (book cases if appl.)		None		14-Nov	none
Painting	18-Nov	23-Nov	18-Nov	23-Nov	30-Nov 5-Dec
Plumbing		28-Nov		24-Nov	6-Dec
Electrical Finish	28-Nov	29-Nov	25-Nov	28-Nov	6-Dec 7-Dec
Measure Mirrors/ Install by		10-Dec		8-Dec	15-Dec
Set Up Fireplace/Install Central Vac Covers		30-Nov		complete	none
Punchout 2-Days	30-Nov	1-Dec	28-Nov	29-Nov	7-Dec 8-Dec
<b>INTERIOR FINISHES- CARPET TO FINAL CLEANING</b>					
Final Painting	1-Dec	6-Dec	30-Nov	5-Dec	9-Dec 14-Dec
Carpet	7-Dec	8-Dec	6-Dec	7-Dec	15-Dec 16-Dec
Finish HVAC / Punchout Day 3	9-Dec	9-Dec	8-Dec	8-Dec	19-Dec 19-Dec
Install Closet Shelves		9-Dec		8-Dec	19-Dec
Knob Out/Towel Bars		9-Dec		8-Dec	19-Dec
Final Day of Punchout		10-Dec		9-Dec	20-Dec
Touch up painting		12-Dec		12-Dec	21-Dec
Final Cleaning		14-Dec		16-Dec	27-Dec
<b>EXTERIOR FINISHES(Approximate Dates)</b>					
Roofing		complete		complete	complete
Garage Door(s)		complete		complete	complete
Siding/Shutters		complete		complete	asap
Brick Installation(Ext.)		complete		complete	asap
Gutters & Dounspouts		asap			
Flat Work Schedule		complete		asap	asap
Porch Wrap/Deck if required		none		complete	complete
Finish Grade and Sod					
<b>UTILITIES</b>					
Gas Meter		complete		complete	complete
Permanent Electric		complete		complete	complete
Water Meter		complete		complete	complete