

Lot #	134 Prairie Meadows	121 Prairie Meadows	916 Ironwood West	1211 Prairie fields	1210 Prairie Fields
Address	305 Preston	202 Denton Drive	2309 Joseph St	301 Chicory	101 Gentian St.
House sq. ft.	Ridgemont 2344	Wellington 2437	4 Bed Justin 2092	Justin 2038	New Plan 2244
Customer	spec	spec	spec	Klooppel	Konken
Foundation Stage(approx. 2 1/2 weeks)	complete	complete	complete	complete	complete
Framing Stage(approx. 2 1/2 weeks)	complete	complete 11-Jan	complete	complete	complete
ROUGH INS PRIOR TO DRYWALL					
Fireplace/Cap	complete	complete	complete	complete	complete
Plumbing& HVAC rough-in	complete	complete	complete	complete	complete
Basement Framing	complete	complete	none	complete	none
Electrical and Central Vac rough-in	complete	complete	complete	complete	complete
Framing Inspection	complete	complete	complete	complete	complete
Insulation	complete	complete	complete	complete	complete
DRYWALL TO UNDERLAYMENT STAGE					
Drywall	complete	complete	complete	complete	19-Feb 5-Mar
Paint Walls	complete	complete	complete	2-Mar	8-Mar
Sand Floors/ Underlay Floors	complete	complete	2-Mar	3-Mar	9-Mar
Brick Fireplace	complete	complete	3-Mar	4-Mar	10-Mar
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood	complete	complete	3-Mar 5-Mar	4-Mar 8-Mar	10-Mar 12-Mar
Paint/ Stain stair parts, mantle, scribe by:	complete	complete	8-Mar	9-Mar	15-Mar
Interior Trim and Doors	complete	complete	8-Mar 11-Mar	9-Mar 12-Mar	15-Mar 18-Mar
Install Mantle (book cases if appl.)	complete	complete	11-Mar	12-Mar	18-Mar
Tile Tub Surround	complete	complete	12-Mar 15-Mar	15-Mar	19-Mar
Painting / Patch Walls	complete	complete	12-Mar 16-Mar	15-Mar 17-Mar	19-Mar 23-Mar
Plumbing	complete	complete	17-Mar	18-Mar	24-Mar
Electrical Finish/Shower door/cabinet glass	complete	complete	18-Mar	19-Mar	24-Mar
Set up fireplace/install central vac covers	complete	complete	18-Mar	19-Mar	24-Mar
Punchout Day 1 and 2	complete	complete	19-Mar 22-Mar	22-Mar 23-Mar	25-Mar 26-Mar
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet	complete	1-Mar 2-Mar	23-Mar 24-Mar	24-Mar 25-Mar	29-Mar 30-Mar
Install shower doors/cabinet glass by:	complete	3-Mar	25-Mar	26-Mar	31-Mar
HVAC Finish	complete	3-Mar	25-Mar	26-Mar	31-Mar
Punchout Day 3	complete	3-Mar	25-Mar	26-Mar	31-Mar
Touch up Painting	26-Feb 2-Mar	4-Mar 8-Mar	26-Mar 30-Mar	29-Mar 31-Mar	1-Apr 5-Apr
Install closet shelves	3-Mar	9-Mar	31-Mar	1-Apr	6-Apr
Knob Out and Towel Bars	3-Mar	9-Mar	31-Mar	1-Apr	6-Apr
Punchout Day 4	4-Mar	10-Mar	1-Apr	2-Apr	7-Apr
Final Cleaning	5-Mar	11-Mar	2-Apr	5-Apr	8-Apr
EXTERIOR FINISHES(Approximate Dates)					
Roofing	complete	complete	complete	complete	READY
Garage Door(s)	complete	complete	OPENER	OPENER	READY
Siding/Shutters	complete	complete	READY	In progress	READY
Brick Installation(Ext.)	READY	READY			
Gutters & Dounspouts					
Flat Work Schedule	READY	READY			
Porch Wrap/Deck if required					
Finish Grade and Sod	Spring	spring			
UTILITIES					
Gas Meter	complete	complete	complete	complete	complete
Permanent Electric	complete	complete	complete	called in	Called in
Water Meter	complete	complete	complete	complete	complete

Lot #	823 Ironwood West	142 Lake Falls	733 ironwood West	928 Ironwood West	
Address	2006 Savanna	601 Silver Lake Ct.	2101 Wiggins St.	4915 Allison Drive	
House sq. ft.	Custom 2858	Ridgemont 2406	Modified Kensington	Justin 1885	
Customer	Smith	Garland/Band	Jackson 2168	Davis	
Foundation Stage(approx.2 1/2 weeks)	POUR BAST ASAP	Pour basement after Framing	HOLE DUG	READY TO DIG	
Framing Stage(approx. 2 1/2 weeks)	COMPLETE	2-Mar 11-Mar			
ROUGH INS PRIOR TO DRYWALL					
Fireplace/Cap	22-Feb	12-Mar			
Plumbing& HVAC rough-in	22-Feb 4-Mar	12-Mar 16-Mar			
Basement Framing	3-Mar	none			
Electrical and Central Vac rough-in	25-Feb 4-Mar	17-Mar 18-Mar			
Framing Inspection	5-Mar	19-Mar			
Insulation	8-Mar 9-Mar	22-Mar			
DRYWALL TO UNDERLAYMENT STAGE					
Drywall	10-Mar				
Paint Walls					
Sand Floors/ Underlay Floors					
Fireplace surround					
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood					
Paint/ Stain stair parts, mantle, scribe by:					
Interior Trim and Doors					
Install Mantle (book cases if appl.)					
Tile Tub Surround					
Painting/Patch walls					
Plumbing					
Electrical Finish/Shower door/cabinet glass					
Set up fireplace/install central vac covers					
Punchout Day 1 and 2					
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet					
Install shower doors/cabinet glass by:					
HVAC Finish					
Punchout Day 3					
Touch up Painting					
Install closet shelves					
Knob Out and Towel Bars					
Punchout Day 4					
Final Cleaning					
EXTERIOR FINISHES(Approximate Dates)					
Roofing	IN PROGRESS				
Garage Door(s)	READY FOR DOORS				
Siding/Shutters	READY				
Brick Installation(Ext.)					
Gutters & Dounspouts					
Flat Work Schedule					
Porch Wrap/Deck if required					
Finish Grade and Sod					
UTILITIES					
Gas Meter	CALLED IN				
Permanent Electric	CALLED IN				
Water Meter					