

SUB-CONTRACTOR/ SUPPLIER	47 Rollingbrook 10216 N. Brookshire Drive	31 Rollingbrook 2315 W. Paddington Court	115 Thornridge West 458 Garnet Drive	131 Wynncrest 2515 W. Carlisle	
House sq. ft.	1804 sq. ft. new plan	1902 sq. ft. Justin	3058 sq. ft. Ridgemont	weldon	
Customer / Inspector	spec Wolf	spec Snyder	spec Spangler	spec tbd	
Foundation Stage(approx.2 1/2 weeks)	complete	complete	complete	rebidding	
Framing Stage(approx. 2 1/2 weeks)	complete	complete	complete		
Rough grade	complete	complete	complete		
ROUGH INS PRIOR TO DRYWALL					
Insulate Tub Walls / Set Fireplace	complete	complete	complete		
Plumbing& HVAC rough-in	complete	complete	25-Aug 30-Aug		
Chases/Basement Framing	complete	complete	31-Aug		
Electrical/Cable/Central Vac Rough In	complete	complete	1-Sep 3-Sep		
Framing Inspection	complete	complete	7-Sep		
Insulation	complete	complete	8-Sep 9-Sep		
DRYWALL TO UNDERLAYMENT STAGE					
Drywall	complete	complete	10-Sep		
Sand Floors/ Underlay Floors	complete	complete			
Paint Walls	complete	complete			
Fireplace Surround	complete	complete			
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood	complete	complete			
Paint/ Stain stair parts, mantle, scribe by:	complete	complete			
Interior Trim and Doors	complete	complete			
Install Mantle (book cases if appl.)	complete	complete			
Tile Tub Surround	complete	complete			
Painting/Priming/Patch Walls	complete	complete			
Plumbing	complete	in progress			
Electrical Finish	complete	in progress			
Measure Mirrors/ Install by	19-Aug	24-Aug			
Set Up Fireplace/Install Central Vac Covers	complete	complete			
Punchout Day 1 and 2	complete	complete			
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Final Painting	complete	27-Aug 31-Aug			
Punchout Day-prepare for carpet	complete	1-Sep			
Carpet	2-Sep 3-Sep	6-Sep 7-Sep			
HVAC Finish	complete	8-Sep			
Punchout Day 3	6-Sep	9-Sep			
Install Closet Shelves	7-Sep	9-Sep			
Knob Out and Towel Bars	7-Sep	9-Sep			
Punchout Day 4	8-Sep	10-Sep			
Final Cleaning	9-Sep	13-Sep			
EXTERIOR FINISHES(Approximate Dates)					
Roofing	complete	complete			
Garage Door(s)	complete	complete			
Siding/Shutters	complete	complete			
Brick Installation(Ext.)	complete	complete			
Gutters & Dounspouts	complete	complete			
Flat Work Schedule	city walks	city walks			
Porch Wrap/Deck if required	complete	in progress			
Finish Grade and Sod	ready now				
UTILITIES					
Gas Meter	complete	complete			
Permanent Electric	complete	complete			
Water Meter	asap	asap			