

SUB-CONTRACTOR/ SUPPLIER	106 Stonegate 3008 W. Quartz Street	63 Sommer Place 6823 N. Ironwood Drive		
House sq. ft.	2587 sq. ft.+ 892 fin. Bsmt.	2057 sq.ft. plus 650 fin. Bsmt.		
Customer / Inspector	spec Carrigan	spec Wolf		
Foundation Stage(approx.2 1/2 weeks)	complete	complete		
Framing Stage(approx. 2 1/2 weeks)	complete	complete		
Rough grade	complete	complete		
ROUGH INS PRIOR TO DRYWALL				
Insulate Tub Walls / Set Fireplace	complete	complete		
Plumbing& HVAC rough-in	complete	complete		
Chases/Basement Framing	complete	complete		
Electrical/Cable/Central Vac Rough In	complete	complete		
Framing Inspection	complete	complete		
Insulation	complete	complete		
DRYWALL TO UNDERLAYMENT STAGE				
Drywall	complete	complete		
Sand Floors/ Underlay Floors	complete	complete		
Paint Walls	complete	complete		
Fireplace Surround	complete	10-Nov		
INTERIOR FINISHES PRIOR TO CARPET				
Tile, Vinyl, Hard Wood	complete	complete		
Paint/ Stain stair parts, mantle, scribe by:	complete	complete		
Interior Trim and Doors	complete	28-Nov	2-Dec	
Install Mantle (book cases if appl.)	complete	2-Dec		
Tile Tub Surround	complete	5-Dec		
Painting/Priming/Patch Walls	complete	6-Dec	8-Dec	
Plumbing	complete	9-Dec		
Electrical Finish	complete	12-Dec	13-Dec	
Measure Mirrors/ Install by	complete	14-Dec		
Set Up Fireplace/Install Central Vac Covers	9-Nov	14-Dec		
Punchout Day 1 and 2	complete	15-Dec	16-Dec	
INTERIOR FINISHES- CARPET TO FINAL CLEANING				
Punch Out Day-prepare for carpet	complete	19-Dec		
Carpet	complete	20-Dec	21-Dec	
HVAC Finish	18-Nov	22-Dec		
Punch Out Day 3	18-Nov	22-Dec		
Touch up painting	21-Nov	23-Nov	23-Dec	28-Dec
Install Closet Shelves	28-Nov	29-Dec		
Knob Out and Towel Bars	28-Nov	29-Dec		
Punchout Day 4	29-Nov	30-Dec		
Final Cleaning	30-Nov	2-Jan		
EXTERIOR FINISHES(Approximate Dates)				
Roofing	complete	complete		
Garage Door(s)	complete	complete		
Siding/Shutters	complete	in progress		
Brick/Stone Installation(Ext.)	complete	20-Dec		
Gutters & Dounspouts	complete			
Flat Work Schedule	complete			
Porch Wrap/Deck if required	ready now			
Finish Grade and Sod	complete			
UTILITIES				
Gas Meter	complete	complete		
Permanent Electric	complete	complete		
Water Meter	complete	called in		