

SUB-CONTRACTOR/ SUPPLIER	Lot 192 Harvest Pointe 80 Dry Sage Circle	Lot 194 Harvest Pointe 76 Dry Sage Circle			
House sq. ft.	1856 sq. ft. Bradford	1648 sq. ft. Bentridge			
Customer	spec	spec			
Foundation Stage(approx. 2 1/2 weeks)	complete	complete			
Framing Stage(approx. 2 1/2 weeks)	complete	complete			
<b>ROUGH INS PRIOR TO DRYWALL</b>					
Insulate Tub Walls / Set Fireplace	complete	complete			
Plumbing& HVAC rough-in	complete	complete			
Chases/Basement Framing	n/a	n/a			
Electrical/Cable/Central Vac Rough In	complete	complete			
Framing Inspection	complete	complete			
Insulation	complete	complete			
<b>DRYWALL TO UNDERLAYMENT STAGE</b>					
Drywall	complete	complete			
Paint Walls	complete	complete			
Sand Floors/ Underlay Floors	complete	complete			
Fireplace Surround	complete	complete			
<b>INTERIOR FINISHES PRIOR TO CARPET</b>					
Tile, Vinyl, Hard Wood	complete	complete			
Paint/ Stain stair parts by:	complete	complete			
Interior Trim and Doors	complete	complete			
Install Mantle (book cases if appl.)	complete	complete			
Tile Tub Surround	complete	N/A			
Painting/Priming/Patch Walls	complete	complete			
Plumbing	complete	18-Nov			
Electrical Finish	complete	21-Nov	22-Nov		
Measure Mirrors/ Install by	complete	23-Nov			
Set Up Fireplace/Install Central Vac Covers	complete	23-Nov			
Punchout 2-Days	complete	28-Nov	29-Nov		
<b>INTERIOR FINISHES- CARPET TO FINAL CLEANING</b>					
Punch Out Day-prepare for carpet	complete	30-Nov			
Carpet	complete	1-Dec	2-Dec		
HVAC Finish	complete	5-Dec			
Punchout Day 3	complete	5-Dec			
Touch up Painting	complete	6-Dec	8-Dec		
Install Closet Shelves	complete	9-Dec			
Knob Out/Towel Bars	complete	9-Dec			
Final Day of Punchout	complete	12-Dec			
Final Cleaning	complete	13-Dec			
<b>EXTERIOR FINISHES(Approximate Dates)</b>					
Roofing	complete	complete			
Garage Door(s)	complete	complete			
Siding/Shutters	complete	complete			
Brick Installation(Ext.)	complete	complete			
Gutters & Dounspouts	complete	complete			
Flat Work Schedule	complete	complete			
Porch Wrap/Deck if required	complete	ready now			
Finish Grade and Sod	21-Nov	21-Nov			
<b>UTILITIES</b>					
Gas Meter	complete	complete			
Permanent Electric	complete	complete			
Water Meter	complete	complete			



<b>SUB-CONTRACTOR/ SUPPLIER</b>					
House sq. ft.					
Customer					
Foundation Stage(approx. 2 1/2 weeks)					
Framing Stage(approx. 2 1/2 weeks)					
<b>ROUGH INS PRIOR TO DRYWALL</b>					
Insulate Tub Walls / Set Fireplace					
Plumbing& HVAC rough-in					
Chases/Basement Framing					
Electrical/Cable rough-in					
Framing Inspection					
Insulation					
<b>DRYWALL TO UNDERLAYMENT STAGE(INTERIOR)</b>					
Drywall					
Paint Walls					
Sand Floors/ Underlay Floors					
Fireplace Surround					
<b>INTERIOR FINISHES PRIOR TO CARPET</b>					
Tile, Vinyl, Hard Wood					
Paint/ Stain stair parts by:					
Interior Trim and Doors					
Install Mantle (book cases if appl.)					
Tile Tub Surround					
Painting/Priming/Patch Walls					
Plumbing					
Electrical Finish					
Measure Mirrors/ Install by					
Set Up Fireplace/Install Central Vac Covers					
Punchout 2-Days					
<b>INTERIOR FINISHES- CARPET TO FINAL CLEANING</b>					
Carpet					
HVAC Finish					
Punch Out Day 3					
Touch up Painting					
Install Closet Shelving					
Knob Out/Towel Bars					
Final Day of Punchout					
Final Cleaning					
<b>EXTERIOR FINISHES(Approximate Dates)</b>					
Roofing					
Garage Door(s)					
Siding/Shutters					
Brick Installation(Ext.)					
Gutters & Dounspouts					
Flat Work Schedule					
Porch Wrap/Deck if required					
Finish Grade and Sod					
<b>UTILITIES</b>					
Gas Meter	Called In				
Permanent Electric	Called In				
Water Meter	Called In				