



SUB-CONTRACTOR/ SUPPLIER	Lot 141 Harvest Pointe 1029 Homestead Dr	Lot 142 Harvest Pointe 1031 Homestead Drive	Lot 143 Harvest Pointe 1030 Homestead Drive	Lot 144 Harvest Pointe 1028 Homestead Drive	Lot 189 Harvest Pointe 1028 Harvest Pointe Blvd.
House sq. ft.	1803SF+548 Right Unit	1803SF Left Unit	1793SF Right Unit	1793SF Left Unit	1856SF
Customer / Inspector	Spec	Spec	Spec	Spec	Spec
Foundation Stage(approx.2 1/2 weeks)	Complete	Complete	Complete	Complete	In Progress
Framing Stage(approx. 2 1/2 weeks)	Complete	Complete	Complete	Complete	13-Sep 22-Sep
ROUGH INS PRIOR TO DRYWALL					
Insulate Tub Walls / Set Fireplace	Complete	Complete	Complete	Complete	
Plumbing& HVAC rough-in	Complete	Complete	Complete	Complete	
Chases/Basement Framing	Complete	Complete	Complete	Complete	
Electrical/Cable/Central Vac Rough In	Complete	Complete	Complete	Complete	
Framing Inspection	Complete	Complete	Complete	Complete	
Insulation	Complete	Complete	1-Sep 2-Sep	1-Sep 2-Sep	
DRYWALL TO UNDERLAYMENT STAGE					
Drywall	Complete	Complete	7-Sep 20-Sep	9-Sep 22-Sep	
Paint Walls	Complete	Complete	21-Sep	23-Sep	
Sand Floors/ Underlay Floors	Complete	Complete	22-Sep	24-Sep	
Fireplace Surround	Complete	Complete	None	27-Sep	
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood	Complete	Complete	23-Sep 24-Sep	27-Sep 28-Sep	
Tile Tub Surround	Complete	Complete			
Paint/ Stain stair parts by:	Complete	Complete			
Interior Trim and Doors	Complete	Complete			
Install Mantle (book cases if appl.)	Complete	Complete			
Painting	Complete	Complete			
Plumbing	Complete	Complete			
Electrical Finish	7-Sep	7-Sep			
Measure Mirrors/ Install by	7-Sep	7-Sep			
Set Up Fireplace/Install Central Vac Covers	7-Sep	7-Sep			
Punchout 2-Days	Complete	Complete			
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet	Complete	Complete			
HVAC Finish	7-Sep	7-Sep			
Punchout Day 3	8-Sep	8-Sep			
Touch up Painting	In Progress	In Progress			
Install Closet Shelves	9-Sep	9-Sep			
Knob Out/Towel Bars	10-Sep	10-Sep			
Final Day of Punchout	13-Sep	14-Sep			
Final Cleaning					
EXTERIOR FINISHES(Approximate Dates)					
Roofing	Complete	Complete			
Garage Door(s)	Complete	Complete			
Siding/Shutters	Complete	Complete			
Brick Installation(Ext.)	Complete	Complete			
Gutters & Dounspouts	Complete	Complete			
Flat Work Schedule	Complete	Complete			
Porch Wrap/Deck if required	Complete	Complete			
Finish Grade and Sod					
UTILITIES					
Gas Meter	Complete	Complete	Complete	Complete	
Permanent Electric	Complete	Complete	Called In	Called In	
Water Meter	Called In	Called In	Called In	Called In	



SUB-CONTRACTOR/ SUPPLIER	Lot 190 Harvest Pointe 84 Dry Sage Circle				
House sq. ft.	1577SF				
Customer	Spec				
Foundation Stage(approx.2 1/2 weeks)	In Progress				
Framing Stage(approx. 2 1/2 weeks)					
ROUGH INS PRIOR TO DRYWALL					
Insulate Tub Walls / Set Fireplace					
Plumbing& HVAC rough-in					
Chases/Basement Framing					
Electrical/Cable rough-in					
Framing Inspection					
Insulation					
DRYWALL TO UNDERLAYMENT STAGE(INTERIOR)					
Drywall					
Paint Walls					
Sand Floors/ Underlay Floors					
Fireplace Surround					
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood					
Tile Tub Surround					
Paint/ Stain stair parts by:					
Interior Trim and Doors					
Install Mantle (book cases if appl.)					
Painting					
Plumbing					
Electrical Finish					
Measure Mirrors/ Install by					
Set Up Fireplace/Install Central Vac Covers					
Punchout 2-Days					
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet					
HVAC Finish					
Punch Out Day 3					
Touch up Painting					
Install Closet Shelving					
Knob Out/Towel Bars					
Final Day of Punchout					
Final Cleaning					
EXTERIOR FINISHES(Approximate Dates)					
Roofing					
Garage Door(s)					
Siding/Shutters					
Brick Installation(Ext.)					
Gutters & Dounspouts					
Flat Work Schedule					
Porch Wrap/Deck if required					
Finish Grade and Sod					
UTILITIES					
Gas Meter					
Permanent Electric					
Water Meter					