



SUB-CONTRACTOR/ SUPPLIER	Lot 126 Harvest Pointe 18 Dry Sage Circle				
House sq. ft.	2549SF				
Customer / Inspector	Patel				
Foundation Stage(approx.2 1/2 weeks)	Complete				
Framing Stage(approx. 2 1/2 weeks)	14-Nov 2-Dec				
ROUGH INS PRIOR TO DRYWALL					
Insulate Tub Walls / Set Fireplace	1-Dec				
Plumbing& HVAC rough-in	5-Dec ?				
Chases/Basement Framing					
Electrical/Cable/Central Vac Rough In					
Framing Inspection					
Insulation					
DRYWALL TO UNDERLAYMENT STAGE					
Drywall					
Paint Walls					
Sand Floors/ Underlay Floors					
Fireplace Surround					
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood					
Tile Tub Surround					
Paint/ Stain stair parts by:					
Interior Trim and Doors					
Install Mantle (book cases if appl.)					
Painting					
Plumbing					
Electrical Finish					
Measure Mirrors/ Install by					
Set Up Fireplace/Install Central Vac Covers					
Punchout 2-Days					
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet					
HVAC Finish					
Punchout Day 3					
Touch up Painting					
Install Closet Shelves					
Knob Out/Towel Bars					
Final Day of Punchout					
Final Cleaning					
EXTERIOR FINISHES(Approximate Dates)					
Roofing					
Garage Door(s)					
Siding/Shutters					
Brick Installation(Ext.)					
Gutters & Dounspouts					
Flat Work Schedule					
Porch Wrap/Deck if required					
Finish Grade and Sod					
UTILITIES					
Gas Meter					
Permanent Electric					
Water Meter					