



SUB-CONTRACTOR/ SUPPLIER	Lot 106 Thornridge West 407 Coral Drive	Lot 322 Sommer Place 6311 W. Red Cedar Ln.	Lot 164 Wynncrest 2617 W. Carrington Ct.		
House sq. ft.	2474SF + 733 Finished Base	2182SF + 612 Finished Base	2107SF		
Customer / Inspector	Spec	Spec Scot Wolf	Spec Dan Moran		
Foundation Stage(approx.2 1/2 weeks)	Complete	In Progress	Start ASAP		
Framing Stage(approx. 2 1/2 weeks)	Complete				
ROUGH INS PRIOR TO DRYWALL					
Insulate Tub Walls / Set Fireplace	Complete				
Plumbing& HVAC rough-in	Complete				
Chases/Basement Framing	Complete				
Electrical/Cable/Central Vac Rough In	Complete				
Framing Inspection	Complete				
Insulation	Complete				
DRYWALL TO UNDERLAYMENT STAGE					
Drywall	Complete				
Paint Walls	Complete				
Sand Floors/ Underlay Floors	Complete				
Fireplace Surround	Complete				
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood	Complete				
Tile Tub Surround	Ready Now				
Paint/ Stain stair parts by:	Complete				
Interior Trim and Doors	Complete				
Install Mantle (book cases if appl.)	Install ASAP				
Painting	5-Feb 12-Feb				
Plumbing	15-Feb				
Electrical Finish	15-Feb 16-Feb				
Measure Mirrors/ Install by	16-Feb				
Set Up Fireplace/Install Central Vac Covers	16-Feb				
Punchout 2-Days	23-Feb				
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Painting - 2nd Coat	17-Feb 22-Feb				
Punchout Day- Prepare for carpet	23-Feb				
Carpet	24-Feb 25-Feb				
HVAC Finish	26-Feb				
Punchout Day 3	26-Feb				
Install Closet Shelves	1-Mar				
Knob Out/Towel Bars	1-Mar				
Final Day of Punchout	2-Mar				
Final Cleaning	3-Mar				
EXTERIOR FINISHES(Approximate Dates)					
Roofing	Complete				
Garage Door(s)	Opener 11-Feb				
Siding/Shutters	Complete				
Brick Installation(Ext.)	Complete				
Gutters & Dounspouts	Will Call When Ready				
Flat Work Schedule					
Finish Grade and Sod					
UTILITIES					
Gas Meter	Complete				
Permanent Electric	Complete				
Water Meter	Complete				