



SUB-CONTRACTOR/ SUPPLIER	332 Sommer Place 7006 N. Ironwood Drive	Lot 81 Stonehenge Estates 2916 Wessex Drive	81 Hunter's Trail 11001 N. Hunter's Trail Ct.	Lot 138 Wynncrest 2605 W. Carlisle	Lot 57 Rollingbrook 2208 W. Chatsford
House sq. ft.	2182SF + 622 Fin Base	3200SF	2199SF	2199SF	2182SF + 612 Finished Base
Customer / Inspector	Spec Scot Wolf	Nagaraj/Rao Kevin Carrigan	Spec Scott Wolf	Spec Kevin Carrigan	Spec Dan Moran
Foundation Stage(approx.2 1/2 weeks)	Complete	Complete	Complete	Complete	Complete
Framing Stage(approx. 2 1/2 weeks)	Complete	Complete	Complete	Complete	Complete
ROUGH INS PRIOR TO DRYWALL					
Insulate Tub Walls / Set Fireplace	Complete	Complete	Complete	Complete	Complete
Plumbing& HVAC rough-in	Complete	Complete	Complete	Complete	Complete
Chases/Basement Framing	Complete	Complete	Complete	Complete	Complete
Electrical/Cable/Central Vac Rough In	Complete	Complete	Complete	Complete	Complete
Framing Inspection	Complete	Complete	Complete	Complete	2-Sep
Insulation	Complete	Complete	Complete	Complete	3-Sep 7-Sep
DRYWALL TO UNDERLAYMENT STAGE					
Drywall	Complete	25-Aug 8-Sep	2-Sep 15-Sep	3-Sep 17-Sep	8-Sep
Paint Walls	Complete	9-Sep	16-Sep	20-Sep	
Sand Floors/ Underlay Floors	Complete	10-Sep	17-Sep	21-Sep	
Fireplace Surround	Complete	13-Sep	20-Sep	22-Sep	
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood	Complete	13-Sep 14-Sep	20-Sep 22-Sep	22-Sep 24-Sep	
Tile Tub Surround	Complete	Will Call When Ready	Will Call When Ready	Will Call When Ready	
Paint/ Stain stair parts by:	Complete	15-Sep			
Interior Trim and Doors	Complete	15-Sep 22-Sep			
Install Mantle (book cases if appl.)	Complete	22-Sep			
Painting	Complete	23-Sep 28-Sep			
Plumbing	Will call when ready	29-Sep			
Electrical Finish	In Progress	29-Sep 30-Sep			
Measure Mirrors/ Install by	Complete	30-Sep			
Set Up Fireplace/Install Central Vac Covers		30-Sep			
Punchout 2-Days	Complete	8-Oct			
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet	Complete	1-Oct 7-Oct			
HVAC Finish	2-Sep	8-Oct			
Punchout Day 3	3-Sep	11-Oct 12-Oct			
Touch up Painting	7-Sep	13-Oct			
Install Closet Shelves	7-Sep	13-Oct			
Knob Out/Towel Bars	8-Sep	14-Oct			
Final Day of Punchout	8-Sep	14-Oct			
Final Cleaning	9-Sep	15-Oct			
EXTERIOR FINISHES(Approximate Dates)	13-Sep				
Roofing					
Garage Door(s)	Complete	Complete	Complete	Complete	
Siding/Shutters	Complete	Doors 9-Sep	Doors 16-Sep	Doors 16-Sep	
Brick Installation(Ext.)	Complete	Ready Now	Ready Now	Ready Now	
Gutters & Dounspouts	Complete		In Progress		
Flat Work Schedule					
Porch Wrap/Deck if required					
Finish Grade and Sod					
UTILITIES					
Gas Meter	Complete	Complete	Complete	Called In	Called In
Permanent Electric	Called In	Called In	Called In	Called In	Called In
Water Meter	Called In	Called In	Called In	Called In	Called In



SUB-CONTRACTOR/ SUPPLIER	Lot 113 Thornridge 442 Garnet Drive	Lot 44 The Coves 3831 W. Anchor Drive	Lot 199 Copperfield 907 S. Copper Point Dr.		
House sq. ft.	2487SF + 770 Finished Base	1856SF	2803SF		
Customer	Spec	Spec	Korger		
Foundation Stage(approx.2 1/2 weeks)	Complete	Complete	Permitting		
Framing Stage(approx. 2 1/2 weeks)	20-Aug 10-Sep	7-Sep 15-Sep			
ROUGH INS PRIOR TO DRYWALL					
Insulate Tub Walls / Set Fireplace	13-Sep	16-Sep ?			
Plumbing& HVAC rough-in	13-Sep 16-Sep				
Chases/Basement Framing	17-Sep				
Electrical/Cable rough-in	17-Sep 21-Sep				
Framing Inspection	22-Sep				
Insulation	23-Sep 24-Sep				
DRYWALL TO UNDERLAYMENT STAGE(INTERIOR)					
Drywall	25-Sep				
Paint Walls					
Sand Floors/ Underlay Floors					
Fireplace Surround					
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood					
Tile Tub Surround					
Paint/ Stain stair parts by:					
Interior Trim and Doors					
Install Mantle (book cases if appl.)					
Painting					
Plumbing					
Electrical Finish					
Measure Mirrors/ Install by					
Set Up Fireplace/Install Central Vac Covers					
Punchout 2-Days					
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet					
HVAC Finish					
Punch Out Day 3					
Touch up Painting					
Install Closet Shelving					
Knob Out/Towel Bars					
Final Day of Punchout					
Final Cleaning					
EXTERIOR FINISHES(Approximate Dates)					
Roofing					
Garage Door(s)					
Siding/Shutters					
Brick Installation(Ext.)					
Gutters & Dounspouts					
Flat Work Schedule					
Porch Wrap/Deck if required					
Finish Grade and Sod					
UTILITIES					
Gas Meter					
Permanent Electric					
Water Meter					