



| SUB-CONTRACTOR/<br>SUPPLIER                        | Lot 144 Wynncrest<br>2624 W. Carrington Ct. | Lot 65 Rollingbrook<br>2206 W. Earl Ct | Lot 302 Sommer Place<br>7006 N. White Fir |  |  |
|--|---|--|---|--|--|
| House sq. ft.                                      | 2131SF + 586 Fin Base                       | 1781SF + 1081 Fin Base                 | 1973 + 317SF Fin Base                     |  |  |
| Customer / Inspector                               | Spec Scot Wolf                              | Nicol                                  | Shaw Dan Moran                            |  |  |
| Foundation Stage(approx.2 1/2 weeks)               | Complete                                    | Complete                               | Ready Now                                 |  |  |
| Framing Stage(approx. 2 1/2 weeks)                 | Complete                                    | Complete                               |   |  |  |
| <b>ROUGH INS PRIOR TO DRYWALL</b>                  |   |  |   |  |  |
| Insulate Tub Walls / Set Fireplace                 | Complete                                    | Complete                               |   |  |  |
| Plumbing& HVAC rough-in                            | Complete                                    | Complete                               |   |  |  |
| Chases/Basement Framing                            | Complete                                    | Complete                               |   |  |  |
| Electrical/Cable/Central Vac Rough In              | Complete                                    | Complete                               |   |  |  |
| Framing Inspection                                 | Complete                                    | Complete                               |   |  |  |
| Insulation   | Complete                                    | Complete                               |   |  |  |
| <b>DRYWALL TO UNDERLAYMENT STAGE</b>               |   |  |   |  |  |
| Drywall  | Complete                                    | 14-Nov 25-Nov                          |   |  |  |
| Paint Walls  | Complete                                    | 28-Nov                                 |   |  |  |
| Sand Floors/ Underlay Floors                       | Complete                                    | 28-Nov                                 |   |  |  |
| Fireplace Surround                                 | 21-Nov                                      | 28-Nov                                 |   |  |  |
| <b>INTERIOR FINISHES PRIOR TO CARPET</b>           |   |  |   |  |  |
| Tile, Vinyl, Hard Wood                             | 21-Nov 23-Nov                               | 28-Nov 29-Nov                          |   |  |  |
| Tile Tub Surround                                  | Will Call When Ready                        | Will Call When Ready                   |   |  |  |
| Paint/ Stain stair parts by:                       | 28-Nov                                      | 30-Nov                                 |   |  |  |
| Interior Trim and Doors                            | 28-Nov 5-Dec                                | 30-Nov 5-Dec                           |   |  |  |
| Install Mantle (book cases if appl.)               | 5-Dec                                       | 5-Dec                                  |   |  |  |
| Painting   | 6-Dec 9-Dec                                 | 6-Dec 8-Dec                            |   |  |  |
| Plumbing   | 12-Dec                                      | 9-Dec                                  |   |  |  |
| Electrical Finish                                  | 12-Dec 13-Dec                               | 9-Dec                                  |   |  |  |
| Measure Mirrors/ Install by                        | 12-Dec                                      | 9-Dec                                  |   |  |  |
| Set Up Fireplace/Install Central Vac Covers        | 12-Dec                                      | 9-Dec                                  |   |  |  |
| Punchout 2-Days                                    | 21-Dec                                      | 16-Dec                                 |   |  |  |
| <b>INTERIOR FINISHES- CARPET TO FINAL CLEANING</b> |   |  |   |  |  |
| Final Painting                                     | 14-Dec 20-Dec                               | 12-Dec 15-Dec                          |   |  |  |
| Prepare For Carpet                                 | 21-Dec                                      | 16-Dec                                 |   |  |  |
| Install Carpet                                     | 22-Dec 23-Dec                               | 19-Dec 20-Dec                          |   |  |  |
| Finish HVAC / Day 3                                | 27-Dec                                      | 21-Dec                                 |   |  |  |
| Install Closet Shelves                             | 28-Dec                                      | 22-Dec                                 |   |  |  |
| Knob Out/Towel Bars                                | 28-Dec                                      | 22-Dec                                 |   |  |  |
| Final Day of Punchout                              | 29-Dec                                      | 26-Dec                                 |   |  |  |
| Final Cleaning                                     |   |  |   |  |  |
| <b>EXTERIOR FINISHES(Approximate Dates)</b>        |   |  |   |  |  |
| Roofing  | Complete                                    | Complete                               |   |  |  |
| Garage Door(s)                                     | Openers 12-Dec                              | Door Ready Now                         |   |  |  |
| Siding/Shutters                                    | Ready Now                                   | Ready Now                              |   |  |  |
| Brick Installation(Ext.)                           | Will Call When Ready                        | Will Call When Ready                   |   |  |  |
| Gutters & Dounspouts                               |   |  |   |  |  |
| Flat Work Schedule                                 |   |  |   |  |  |
| Porch Wrap/Deck if required                        |   |  |   |  |  |
| Finish Grade and Sod                               |   |  |   |  |  |
| <b>UTILITIES</b>                                   |   |  |   |  |  |
| Gas Meter  | Complete                                    | Called In                              |   |  |  |
| Permanent Electric                                 | Complete                                    | Called In                              |   |  |  |
| Water Tap  | Called                                      | Called In                              |   |  |  |