

TRADE PARTNERS/ SUPPLIERS	207 Will's Trace 2115 Talan's Drive	407 Will's Trace 2103 Max Run Drive	341 Trails Edge 1903 Savanna	109 Lake Falls 3 Fletcher Court	181 Sawgrass 3916/3918 Summer Sage
Customer					
Foundation Stage(approx.2 1/2 weeks)	complete	complete	complete	complete	complete
Framing Stage(approx. 2 1/2 weeks)	complete	complete	complete	complete	after 109 Lake Falls
Insulate Tubs					
	complete	complete	complete	complete	
Fireplace/Cap					
	complete	complete	complete	complete	
Plumbing& HVAC rough-in					
	complete	complete	complete	9-Sep	12-Sep
Chases/Basement Framing					
	complete	complete	complete	ready on 9-15	
Electrical rough-in					
	complete	complete	complete	15-Sep	17-Sep
Framing Inspection/Fire caulk					
	complete	complete	complete	19-Sep	
Insulation					
	complete	complete	complete	22-Sep	23-Sep
DRYWALL TO UNDERLAYMENT STAGE(INTERIOR)					
Drywall					
	complete	complete	2-Sep	19-Sep	24-Sep 20-Oct
Paint Walls					
	complete	complete	22-Sep		
Sand Floors/ Underlay/Tub Surround					
	complete	complete	23-Sep		
Fireplace Surround					
	complete	see Bill	stone	23-Sep	
INTERIOR FINISHES PRIOR TO CARPET					
Tile and Wood Floors					
	complete	complete	24-Sep	29-Sep	
Tile Tub Surround/backsplash					
	ready now	ready now	will call		
Paint/Stain stair parts, mantle, scribe					
	complete	complete	29-Sep		
Interior Trim and Doors					
	complete	complete	30-Sep	7-Oct	cabinets approx. 10-23
Install Mantle (book cases if appl.)					
	complete	will call	7-Oct		
Painting					
	complete	complete	8-Oct	10-Oct	
Plumbing Trim					
	complete	complete	13-Oct		
Electrical Finish/Measure mirrors					
	complete	complete	14-Oct		
Install Mirrors					
	hanging mirrors	hanging mirrors	hanging mirrors		
install central vac covers					
	none	none	none		
Punch-out 1-Day					
	complete	complete	15-Oct		
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet					
	complete	complete	16-Oct	17-Oct	
Punch-out 2 Days					
	15-Sep	16-Sep	17-Sep	18-Sep	20-Oct 21-Oct
HVAC/Fireplace Trim Finish					
	17-Sep		19-Sep		22-Oct
Touch up Painting					
	17-Sep	22-Sep	19-Sep	24-Sep	22-Oct 27-Oct
install closet shelves					
	23-Sep		25-Sep		28-Oct
Knob Out and Towel Bars					
	23-Sep		25-Sep		28-Oct
Punch-out 1 Day					
	24-Sep		26-Sep		29-Oct
Final Cleaning					
	25-Sep		30-Sep		30-Oct
EXTERIOR FINISHES(Approximate Dates)					
Roofing					
	complete	complete	complete		
Garage Door(s)					
	complete	complete	install door on 9/19		
Siding/Shutters					
	complete	complete	ready now		
Brick / Stone Installation(Ext.)					
	complete	complete			
Gutters & Dounspouts					
	ready now				
Flat Work Schedule					
	complete				
Porch Wrap/Deck if required					
	complete				
Finish Grade and Sod					
	ready now				
UTILITIES					
Gas Meter					
	complete	complete	complete		
Permanent Electric					
	complete	complete	complete		
Water Meter					
	complete	complete	called in tap		