



SUB-CONTRACTOR/ SUPPLIER	Lot 137 Harvest Pointe 4114 Pump House Lane	Lot 138 Harvest Pointe 4112 Pump House Lane			
House sq. ft.	1723SF Right Unit	1723SF Left Unit			
Customer / Inspector	Spec	Spec			
Foundation Stage(approx.2 1/2 weeks)	Complete	Complete			
Framing Stage(approx. 2 1/2 weeks)	Complete	Complete			
ROUGH INS PRIOR TO DRYWALL					
Insulate Tub Walls / Set Fireplace	Complete	Complete			
Plumbing& HVAC rough-in	Complete	Complete			
Chases/Basement Framing	Complete	Complete			
Electrical/Cable/Central Vac Rough In	Complete	Complete			
Framing Inspection	Complete	Complete			
Insulation	Complete	Complete			
DRYWALL TO UNDERLAYMENT STAGE					
Drywall	Complete	Complete			
Paint Walls	Complete	Complete			
Sand Floors/ Underlay Floors	Complete	Complete			
Fireplace Surround	Complete	Complete			
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood	Complete	Complete			
Tile Tub Surround	Will Call When Ready	Will Call When Ready			
Paint/ Stain stair parts by:	22-Dec	28-Dec			
Interior Trim and Doors	22-Dec 28-Dec	28-Dec 31-Dec			
Install Mantle (book cases if appl.)	28-Dec	31-Dec			
Painting	29-Dec 30-Dec	4-Jan 5-Jan			
Plumbing	31-Dec	6-Jan			
Electrical Finish	31-Dec 4-Jan	6-Jan 7-Jan			
Measure Mirrors/ Install by	4-Jan	7-Jan			
Set Up Fireplace/Install Central Vac Covers	4-Jan	7-Jan			
Punchout 2-Days	5-Jan 6-Jan	8-Jan 11-Jan			
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet	7-Jan	12-Jan			
HVAC Finish	8-Jan	13-Jan			
Punchout Day 3	8-Jan	13-Jan			
Touch up Painting	11-Jan 13-Jan	14-Jan 18-Jan			
Install Closet Shelves	14-Jan	19-Jan			
Knob Out/Towel Bars	14-Jan	19-Jan			
Final Day of Punchout	15-Jan	20-Jan			
Final Cleaning	18-Jan	21-Jan			
EXTERIOR FINISHES(Approximate Dates)					
Roofing	Complete	Complete			
Garage Door(s)	Opener 31-Dec	Opener 6-Jan			
Siding/Shutters	Complete	Complete			
Brick Installation(Ext.)	Complete	Complete			
Gutters & Dounspouts					
Flat Work Schedule					
Porch Wrap/Deck if required					
Finish Grade and Sod					
UTILITIES					
Gas Meter	Complete	Complete			
Permanent Electric	Complete	Complete			
Water Meter	Called In	Called In			